

Kentucky WAP QCI Final Inspection Checklist



Agency:		Client Name:		
QCI:		Job#		Date:
Address:				
Auditor/Estimator:			Crew Leader:	
Subcontractors:				
Site-Built ☐	Mobile ☐	Manufactured ☐	Multi-Family ☐	Shelter ☐

Notes:

Blower Door Diagnostics

Pre @50	Target @50	Crew post @50	QCI final @50				
(Target calculation formula: ref. KHC WPN 2019-02 or KYWXPM)			QCI final blower door still achieves SIR ☐ Y ☐ N				
Attic zonal: ____ Pa	Crawl zonal: ____ Pa	Wall Zonals	W1	W2	W3	W4	W5
		W6	W7	W8	W9	W10	W11

Notes:

Ventilation - SWS 6.01-6.03

All venting terminated correctly ☐ Y ☐ N			Insulated correctly ☐ Y ☐ N	
Dryer venting installed correctly ☐ Y ☐ N ☐ N/A			Fan installed correctly (SWS 6.0201) ☐ Y ☐ N	
Rigid ducting used (SWS 6.0202.1) ☐ Y ☐ N			Ducting sloped correctly ☐ Y ☐ N ☐ N/A	
Bath 1	Bath 2 ☐ N/A	Bath 3 ☐ N/A	Kitchen	
fan ☐ Y ☐ N	fan ☐ Y ☐ N	fan ☐ Y ☐ N	Vented ☐ Recirculator ☐ N/A ☐ N	
cfm _____	cfm _____	cfm _____	cfm _____	Gas ☐ Y ☐ N
window ☐ Y ☐ N	window ☐ Y ☐ N	window ☐ Y ☐ N	window ☐ Y ☐ N	

Window credit may only be taken for one window per room and only applies to operable windows.

Notes:

ASHRAE Compliance - SWS 6.03

Target calculation _____ CFM	Post-calculation _____ CFM	De minimus (<15CFM) ☐ Y ☐ N
Timer ☐ Y ☐ N if yes _____ min per hr	Continuous ☐ Y ☐ N	

Notes:									
Heating/Cooling - SWS 5.01-5.88 Gas ☐ Electric ☐ Oil ☐ Wood ☐									
Replacement ☐ Y ☐ N			Replaced as H&S ☐ or ECM ☐						
Repair ☐ Y ☐ N			Vented correctly ☐ Y ☐ N				Req. clearances met ☐ Y ☐ N		
Electric Furnace: KW _____ Amps _____ Volts _____					Heat Pump: Voltage _____ Amps _____ BTU's _____				
Breaker size: circuit 1 Amps _____ circuit 2 Amps _____					Conductor size meets NEC requirements ☐ Y ☐ N				
Notes:									
Ducts - SWS 5.0101-5.0188 No ducts present _____ Ducts in conditioned area _____									
Duct air-sealing performed ☐ Y ☐ N ☐ N/A					Duct insulation installed ☐ Y ☐ N ☐ N/A R-value _____				
Duct securely supported ☐ Y ☐ N ☐ N/A					Duct insulation installed correctly ☐ Y ☐ N				
Total Duct Leakage Pre @25					QCI Post @25 (12% Total floor area)				
Duct Leakage To Outside Pre @0					QCI Post @0 (8% Total floor area)				
Pressure pan readings	pa	pa	pa	pa	pa	pa	pa	pa	pa
	pa	pa	pa	pa	pa	pa	pa	pa	pa
QCI final duct blaster readings still achieve SIR ☐ Y ☐ N									
Notes:									
Health and Safety- SWS 2.0101 & 2.0102									
Smoke Alarms present and installed correctly ☐ Y ☐ N ☐					Co Detector(s) present and installed correctly ☐ Y ☐ N ☐				
Combustion Safety - SWS 5.05, ANSI/BPI-1200									
Leaks present in distribution lines ☐ Y ☐ N Correct piping material ☐ Y ☐ N Outside Temp. _____									
Appliance 1 N/A ☐ Type:					Appliance 2 N/A ☐ Type:				
☐ NG	☐ LP	☐ Oil	☐ Wood	☐ Other	☐	☐ LP	☐ Oil	☐ Wood	☐ Other
Pre CAZ test performed ☐ Y ☐ N					Pre CAZ test performed ☐ Y ☐ N				
Post CAZ test performed ☐ Y ☐ N					Post CAZ test performed ☐ Y ☐ N				
Worst Case _____ Pa		Spillage ☐ Pass ☐ Fail			Worst		Spillage ☐ Pass ☐ Fail		
Worst Case CO _____ ppm			Amb. CO _____ ppm		Worst Case CO _____ ppm			Amb. CO _____ ppm	
Appliance 3 N/A ☐ Type:					Gas Range N/A ☐				
☐ NG	☐ LP	☐ Oil	☐ Wood	☐ Other	Oven CO reading _____ PPM				
Pre CAZ test performed ☐ Y ☐ N					Readings within proper range ☐ Y ☐ N				
Post CAZ test performed ☐ Y ☐ N					Do range top burners pass visual inspection? __Y __N				
Worst Case _____ Pa		Spillage ☐ Pass ☐ Fail			SPECIFY ANY BURNER DEFICIENCIES IN NOTES SECTION				

Worst Case CO ____ppm		Amb. CO ____ppm		SPECIFY ANY BORDER DEFICIENCIES IN NOTES SECTION	
Notes:					
Base Load Measures - SWS 7.01-7.03					
Lighting retrofit complete ☐ Y ☐ N		DHW tank insulated (SWS 7.0301.2) ☐ Y ☐ N ☐ N/A			
DHW tank replaced ☐ Y ☐ N		DWH replacement approval in file ☐ Y ☐ N ☐ N/A			
Water lines insulated 6' ☐ Y ☐ N ☐ N/A			DHW temperature____°F		Temperature adjusted ☐ Y ☐ N
Refrigerator replaced ☐ Y ☐ N			Metering information in file ☐ Y ☐ N		
Low-flow showerheads ☐ Y ☐ N ☐ N/A			Aerators installed ☐ Y ☐ N ☐ N/A		
Notes:					
Attic - SWS 3.0102.1, 3.0102.3, 3.0103, 3.0105, 4.01					
Attic insulated ☐ Y ☐ N		Attic air-sealed ☐ Y ☐ N		Attic entry A/S and insulated ☐ Y ☐ N	
Rulers present ☐ Y ☐ N		Flags ☐ Y ☐ N		Flue dam installed ☐ Y ☐ N ☐ N/A	
Insulation documentation posted ☐ Y ☐ N		Knee walls addressed ☐ Y ☐ N ☐ N/A		Baffles installed ☐ Y ☐ N ☐ N/A	
Attic ventilation adequate ☐ Y ☐ N ☐ N/A		Attic insulated correctly ☐ Y ☐ N		Mobile home roof blow ☐ Y ☐ N ☐ N/A	
Roof/ceiling patching correct ☐ Y ☐ N ☐ N/A					
Notes:					
Walls - SWS 4.02					
Insulation documentation posted ☐ Y ☐ N			Material ☐ Fiberglass ☐ Cellulose		
Insulation installation holes patched/sealed correctly ☐ Y ☐ N ☐ N/A					
Balloon-framed ☐ Y ☐ N ☐ N/A			Balloon framing sealed correctly ☐ Y ☐ N		
Walls insulated correctly ☐ Y ☐ N					
Notes:					
Subspace - SWS 3.0102.5-3.0102.8, 3.0104, 4.03-4.04 Crawlspace ☐ Basement ☐ Slab ☐					
Conditioned ☐ Unconditioned ☐			Ground vapor barrier installed correctly ☐ Y ☐ N		
Piers wrapped/seams sealed ☐ Y ☐ N ☐ N/A			Subfloor air-sealed ☐ Y ☐ N ☐ N/A		
Crawlspace access installed ☐ Y ☐ N			Insulation documentation posted ☐ Y ☐ N		
Crawlspace insulation installed correctly ☐ Y ☐ N					
Floor insulated ☐ Y ☐	Wall insulated ☐ Y ☐		Band joist insulated ☐ Y ☐ N		

Notes:	
Doors & Windows - SWS 3.0202	
Door(s) replaced ☐ Y ☐ N ☐ N/A	Door(s) repaired ☐ Y ☐ N ☐ N/A
Window(s) replaced ☐ Y ☐ N ☐ N/A	Window(s) repaired ☐ Y ☐ N ☐ N/A
Notes:	
Measure List and Invoice	
All measures installed ☐ Y ☐ N ☐ N/A	Invoice verified against materials used ☐ Y ☐ N ☐ N/A
All deficiencies documented for repair ☐ Y ☐ N ☐ N/A	Follow-up needed ☐ Y ☐ N ☐ N/A
Notes:	
Software & Files NEAT___ MHEA___ TREAT___	
Field data collection matches audit input ☐ Y ☐ N ☐ N/A	
Audit in client file ☐ Y ☐ N ☐ N/A	All (ECM) measures >1 SIR ☐ Y ☐ N ☐ N/A
DCF & Work order reviewed ☐ Y ☐ N ☐ N/A	Invoice(s) reviewed ☐ Y ☐ N ☐ N/A
Job costs agree with billed costs ☐ Y ☐ N	Required forms in client file (WXPM 1.5) ☐ Y ☐ N
Documentation properly completed ☐ Y ☐ N	All documentation signed ☐ Y ☐ N
All diagnostic tests reviewed ☐ Y ☐ N	Required client signatures received ☐ Y ☐ N
All measures still maintain >1SIR with final diagnostic readings and cost ☐ Y ☐ N	
Notes:	
Client Interaction	
All Wx materials removed from jobsite ☐ Y ☐ N	Cleaned before leaving ☐ Y ☐ N
Client Education signed ☐ Y ☐ N	All release forms signed ☐ Y ☐ N
Close-out interview conducted by QCI ☐ Y ☐ N	Any client complaints or issues ☐ Y ☐ N
Client complaints addressed ☐ Y ☐ N ☐ N/A	Follow-up needed with client ☐ Y ☐ N

Notes:

Corrective Action / Missed Opportunities

1.) Measure:

Issue:

Solution:

2.) Measure:

Issue:

Solution:

3.) Measure:

Issue:

Solution:

4.) Measure:

Issue:

Solution:

5.) Measure:

Issue:

Solution:

6.) Measure:

Issue:

Solution:

Additional Notes:	
Sign off	
_____ Date: _____	BPI # _____ Exp.Date: _____
Quality Control Inspector	Credentials