

WX-900 Oil

(REV. 08/09)

Kentucky Housing Corporation Department of Design & Construction Review (Weatherization)

Oil Heat System Evaluation:

Clients Name: _____ Job #: _____ Date: _____

Heating Unit Location	Make & Model #	Unit Type	BTU	Primary/Secondary
A. _____	_____	_____	_____	_____
B. _____	_____	_____	_____	_____
C. _____	_____	_____	_____	_____

EVALUATION (OIL UNITS)

"All repairs/replacements shall comply with NFPA-31"	Repairs Completed	Post Inspected
General: check interior CO level. Record ppm: ____ before. ____ ppm after.	Y__ N__	Y__ N__
Visual: inspect overall condition of equipment -wiring, heat exchanger, combustion chamber, blower and venting. Are repairs needed? Y__ N__	Y__ N__	Y__ N__
Piping: check all piping for oil leaks. Are leaks present? Y__ N__. - Are approved piping materials and fittings used? Y__ N__. - Is an approved manual shutoff valve present in the oil line? Y__ N__. - Is an approved OIL Filter in place in the line? Y__ N__. - Is piping sized to provide adequate Btu capacity? 3/8" line min. Y__ N__. - Is the unit set up for the fuel oil being used? Y__ N__.	Y__ N__	Y__ N__
Are any combustion appliances located in a confined space? Y__ N__.	Y__ N__	Y__ N__
Venting: Does all venting meet code requirements? Y__ N__. - Is appliance vent into a properly lined masonry chimney? Y__ N__ NA__. - Is venting that passes through unconditioned space type L? Y__ N__ NA__. - Does the vent and Connectors meet clearance requirements? Y__ N__. - Is the vent or chimney termination correct? Y__ N__ NA__. - Is a barometric damper correctly installed in the vent connector? Y__ N__ NA__.	Y__ N__	Y__ N__
Oil Units (Indicate the unit by letter) Tune: yes __ no __ Replace: yes __ no __.	Y__ N__	Y__ N__
Unit ____ Record kBtu rating: input ____ output ____. Nozzle size, type, and angle correct? Y__ N__	Y__ N__	Y__ N__
Smoke Test: Before reading ____ smoke scale After ____ smoke scale.		
Overfire draft: Before ____ wc" After ____ wc". Flue draft: Before ____ wc" After ____ wc".		
Net Stack Temperature: Before ____ degrees F. After ____ degrees F.		
CO in vent: before reading ____ ppm After reading ____ ppm.		
CO ² reading: Before ____ % After ____ % O ² reading: Before ____ % After ____ %		
Oil pressure: Before PSI __. Cutoff PSI __. After PSI __ Cutoff PSI __.		
SSE: before ____ % After ____ %. CO ² : before ____ After ____ . Stack Temp: ____ °F.		

Safety Controls		

Is unit wired correctly (dedicated circuit, breaker size, and general wiring)? Y__ N__.	Y__ N__	Y__ N__
Does the primary control operate correctly? Y__ N__.	Y__ N__	Y__ N__
Does cad cell operate correctly? Y__ N__.	Y__ N__	Y__ N__
Perform a temperature rise test: Supply temp ____ minus Return temp ____ = ____ TR. Is temperature rise within acceptable range? Y__ N__.	Y__ N__	Y__ N__
Is fan control operating correctly? Fan on ____ ° F. Fan off ____ ° F. Y__ N__.	Y__ N__	Y__ N__
Does the high limit control function properly? Y__ N__.	Y__ N__	Y__ N__
Unit ____ (Indicate by letter) Tune: Y__ N__ Replace: Y__ N__.	Y__ N__	Y__ N__
Record kBtu rating: input ____ output ____.	Y__ N__	Y__ N__
Nozzle size, type and angle correct? y__ n__.		
Smoke Test: Before reading ____ smoke scale After ____ smoke scale.		
Overfire draft: Before ____ wc" After ____ wc". Flue draft: Before ____ wc" After ____ wc".		
Net Stack Temperature: Before ____ degrees F. After ____ degrees F.		
CO in vent: before reading ____ ppm After reading ____ ppm.		
CO ² reading: Before ____ % After ____ % O ² reading: Before ____ % After ____ %		
Oil pressure: Before PSI ____ Cutoff PSI ____ After PSI ____ Cutoff PSI ____.		
SSE: before ____ % After ____ %. CO ² : before ____ After ____ . Stack Temp: ____ °F.		
Safety Controls		
Is unit wired correctly (dedicated circuit, breaker size, and general wiring)? Y__ N__.	Y__ N__	Y__ N__
Does the primary control operate correctly? Y__ N__.	Y__ N__	Y__ N__
Does cad cell operate correctly? Y__ N__.	Y__ N__	Y__ N__
Perform a temperature rise test: Supply temp ____ minus Return temp ____ = ____ TR. Is temperature rise within acceptable range? Y__ N__.	Y__ N__	Y__ N__
Is fan control operating correctly? Fan on ____ ° F. Fan off ____ ° F. Y__ N__.	Y__ N__	Y__ N__
Does the high limit control function properly? Y__ N__.		
General: Does the heat anticipator setting match the amp draw of the circuit? Y__ N__.		
Is the thermostat located properly? Y__ N__.		
Does filter need replaced? Y__ N__.		
Is the blower motor clean and operating properly? Y__ N__.		

CONTRACTOR/TECHNICIAN: I certify that this Work order has been performed in compliance with all Energy Systems policies and testing standards of the Kentucky Weatherization Program Manual.

Contractor/Technician

Date

POST INSPECTION CERTIFICATION: I certify that this Work order has been performed in compliance with all Energy Systems policies and testing standards of the Kentucky Weatherization Program Manual, and to the best of my knowledge all energy systems are functioning properly and Regular Weatherization measures can now be performed.

Post Inspector

Date

WX-900 Oil

(REV. 01/10/08)
(REV.6/22/09)

Kentucky Housing Corporation Department of Design & Construction Review (Weatherization)

Oil Heat System Evaluation:

Clients Name: _____ Job #: _____ Date: _____

Heating Unit Location	Make & Model #	Unit Type	BTU	Primary/Secondary
A. _____	_____	_____	_____	_____
B. _____	_____	_____	_____	_____
C. _____	_____	_____	_____	_____

EVALUATION (OIL UNITS)

"All repairs/replacements shall comply with NFPA-31"	Repairs Completed	Post Inspected
General: check interior CO level. Record ppm: ____ before. ____ ppm after.	Y__ N__	Y__ N__
Visual: inspect overall condition of equipment -wiring, heat exchanger, combustion chamber, blower and venting. Are repairs needed? Y__ N__	Y__ N__	Y__ N__
Piping: check all piping for oil leaks. Are leaks present? Y__ N__. - Are approved piping materials and fittings used? Y__ N__. - Is an approved manual shutoff valve present in the oil line? Y__ N__. - Is an approved OIL Filter in place in the line? Y__ N__. - Is piping sized to provide adequate Btu capacity? 3/8" line min. Y__ N__. - Is the unit set up for the fuel oil being used? Y__ N__.	Y__ N__	Y__ N__
Are any combustion appliances located in a confined space? Y__ N__.	Y__ N__	Y__ N__
Venting: Does all venting meet code requirements? Y__ N__. - Is appliance vent into a properly lined masonry chimney? Y__ N__ NA__. - Is venting that passes through unconditioned space type L? Y__ N__ NA__. - Does the vent and Connectors meet clearance requirements? Y__ N__. - Is the vent or chimney termination correct? Y__ N__ NA__. - Is a barometric damper correctly installed in the vent connector? Y__ N__ NA__.	Y__ N__	Y__ N__
Oil Units (Indicate the unit by letter) Tune: yes __ no __ Replace: yes __ no __.	Y__ N__	Y__ N__
Unit ____ Record kBtu rating: input ____ output ____. Nozzle size, type and angle correct? Y__ N__	Y__ N__	Y__ N__
Smoke Test: Before reading ____ smoke scale After ____ smoke scale.		
Overfire draft: Before ____ wc" After ____ wc". Flue draft: Before ____ wc" After ____ wc".		
Net Stack Temperature: Before ____ degrees F. After ____ degrees F.		
CO in vent: before reading ____ ppm After reading ____ ppm.		
CO ² reading: Before ____ % After ____ % O ² reading: Before ____ % After ____ %		
Oil pressure: Before PSI ____ Cutoff PSI ____ After PSI ____ Cutoff PSI ____.		
SSE: before ____ % After ____ %. CO ² : before ____ After ____ . Stack Temp: ____ °F.		

Safety Controls		

Is unit wired correctly (dedicated circuit, breaker size, and general wiring)? Y__ N__.	Y__ N__	Y__ N__
Does the primary control operate correctly? Y__ N__.	Y__ N__	Y__ N__
Does cad cell operate correctly? Y__ N__.	Y__ N__	Y__ N__
Perform a temperature rise test: Supply temp ____ minus Return temp ____ = ____ TR. Is temperature rise within acceptable range? Y__ N__.	Y__ N__	Y__ N__
Is fan control operating correctly? Fan on ____° F. Fan off ____° F. Y__ N__.	Y__ N__	Y__ N__
Does the high limit control function properly? Y__ N__.	Y__ N__	Y__ N__
Unit ____ (Indicate by letter) Tune: Y__ N__ Replace: Y__ N__.	Y__ N__	Y__ N__
Record kBtu rating: input ____ output ____.	Y__ N__	Y__ N__
Nozzle size, type and angle correct? y__ n__.		
Smoke Test: Before reading ____ smoke scale After ____ smoke scale.		
Overfire draft: Before ____ wc" After ____ wc". Flue draft: Before ____ wc" After ____ wc".		
Net Stack Temperature: Before ____ degrees F. After ____ degrees F.		
CO in vent: before reading ____ ppm After reading ____ ppm.		
CO ² reading: Before ____ % After ____ % O ² reading: Before ____ % After ____ %		
Oil pressure: Before PSI ____ Cutoff PSI ____ After PSI ____ Cutoff PSI ____.		
SSE: before ____ % After ____ %. CO ² : before ____ After ____ . Stack Temp: ____°F.		
Safety Controls		
Is unit wired correctly (dedicated circuit, breaker size, and general wiring)? Y__ N__.	Y__ N__	Y__ N__
Does the primary control operate correctly? Y__ N__.	Y__ N__	Y__ N__
Does cad cell operate correctly? Y__ N__.	Y__ N__	Y__ N__
Perform a temperature rise test: Supply temp ____ minus Return temp ____ = ____ TR. Is temperature rise within acceptable range? Y__ N__.	Y__ N__	Y__ N__
Is fan control operating correctly? Fan on ____° F. Fan off ____° F. Y__ N__.	Y__ N__	Y__ N__
Does the high limit control function properly? Y__ N__.		
General: Does the heat anticipator setting match the amp draw of the circuit? Y__ N__.		
Is the thermostat located properly? Y__ N__.		
Does filter need replaced? Y__ N__.		
Is the blower motor clean and operating properly? Y__ N__.		

CONTRACTOR/TECHNICIAN: I certify that this Work order has been performed in compliance with all Energy Systems policies and testing standards of the Kentucky Weatherization Program Manual.

Contractor/Technician

Date

POST INSPECTION CERTIFICATION: I certify that this Work order has been performed in compliance with all Energy Systems policies and testing standards of the Kentucky Weatherization Program Manual, and to the best of my knowledge all energy systems are functioning properly and Regular Weatherization measures can now be performed.

Post Inspector

Date